

Fire everything now — days, not weeks.

Compressed action timeline · replaces the 6-week drip · 429 McHenry Ave, Modesto CA · June 24, 2026

FIRST 72 HRS

everything fires

SOFT OPEN

can move up

GRAND OPEN

Aug 1 anchor

Compressed action timeline — fire everything now, in parallel

The earlier board spread the opening over six tidy weeks. That pace is a choice, not a constraint. Almost everything on it is an **online form, an account, or an order** — none of which need to wait their turn. So they don't. **Everything that can start today starts today, all at once.** What's left after that isn't slow work — it's *external clocks* (an install window, a newspaper-publication run, an inspector's calendar) that were all set ticking on **Day 1** instead of in week 3.

The shape: a **first-72-hours** burst that fires every filing, order, and account in parallel, then a **Week-1-done** line where everything inside our control is finished and only the external clocks are still running. Aug 1 stays the grand-open anchor — but the soft open no longer has to wait for the last week. **If the install lands and the inspection passes early, the soft open moves up.**

Owner key: **J** = Jay (sign, pay, in-person, hire) · **C** = Candelo (systems, drafting, tracking, back office) · **C+J** = Candelo preps, Jay executes/decides in one motion · **V** = vendor/contractor (Jay engages, Candelo tracks). The point of parallelizing is that **no item waits on one person** — Candelo pre-fills and stands up in parallel while Jay signs and pays, so the only thing setting the real schedule is the agency or the install crew, not our throughput.

Confirmed by Jay's plan (so none of this is gated on research): zoning by-right (no CUP), cosmetics-only production, food = sealed resale, raw-dairy resale needs no extra license. The single regulatory long pole is the county market permit — **pre-filled and ready to fax (Doc H).**

THE FIRST 72 HOURS — everything fires at once (Jun 24–26)

Nothing here waits for anything else. These run **simultaneously**, not in sequence. Candelo pre-fills every form so Jay's only motion is sign / pay / submit.

#	OWNER	FIRE IT NOW	CLOCK IT STARTS
1	C+J	EIN online at IRS (if new entity needed) — issued in minutes	Instant — unblocks seller's permit, bank, payroll, Square
2	C+J	CDTFA seller's permit — free, online, usually same-day	Same-day to a few days
3	C+J	DBA "Frontier Organics – Local Natural Provisions" filed at County Clerk (~\$40) and the 4-week newspaper publication ordered the same hour	Publication = 4 weekly runs (~4 wks) — this is why it must be Day 1
4	C+J	City of Modesto business license application submitted	Days
5	C+J	Fax the Stanislaus County market permit (Doc H pre-fill) → 209-525-6774; call DER first (209-525-6700) re: plan-review vs straight-to-inspection + fee	DER response → sets the inspection date (the long pole)

#	OWNER	FIRE IT NOW	CLOCK IT STARTS
6	J	Order internet — AT&T Business Fiber (check 429 McHenry) or Comcast Xfinity Business; add 5G failover for POS in the same call	Install 1–2+ wks — order Day 1 so it lands early
7	J	Send the broker the insurance packet (Candelo has it ready): general liability + product liability (skincare + raw dairy) + property/contents + workers' comp	Bind in days, not weeks
8	C+J	FDA / MoCRA facility registration + product listing (Frontier Organics, Tallips, TALO); note small-business exemption + eye/oral carve-outs	Online — done in days
9	J / V	Utilities into business name (PG&E, City water/sewer, trash); order the new security system from a new company (baseline RAND ~\$220/qtr)	Utilities instant–days; security install days
10	C+J	Food handler cards for Jay + any known staff (online, ~\$15 each)	Same day
11	J	Order Square hardware + open the Square account (POS = Square, Jay's #1)	Hardware ships in days
12	C	Stand up the Control Room on Frontier's Google Workspace; load every readiness row, dated to Aug 1; stand up cold-chain temp-logging + receiving workflows for the freezers	Live same day
13	C+J	Decision call (30 min) : lock POS = Square; lock inventory = Control Room vs Craftybase (Candelo demos the production module live)	Unblocks the production-module load
By end of Day 3, every account exists, every form is filed, every order is placed, and every external clock is already running. The only things not yet <i>finished</i> are the ones no amount of effort finishes faster — they're now counting down instead of waiting in a queue.			
WEEK 1 — DONE (Jun 24–30): everything inside our control, closed out			
By the end of the first week, the back office is live and the regulatory/logistics items are filed and in flight . Candelo runs in parallel with Jay the whole time.			
OWNER	CLOSED OUT BY END OF WEEK 1		
C	Control Room live: readiness board, daily-closeout, owner dashboard, cold-chain logging, receiving — all standing and ready for data		
C	Pricing & margin sheet per category (house brands / food / goods) — keystone-on-keystone floor, target COGS ≤30%		
C	Claims / labeling review started — every house product run through green/yellow/red; no high-risk claim becomes signage/POS copy until reviewed		
C+J	EIN ✓ · seller's permit ✓ (or pending receipt) · DBA filed + publication running ✓ · business license submitted ✓ · MoCRA registered ✓ · food handler cards ✓		
J	Insurance bound (or bind date set) · internet + 5G failover ordered · utilities transferred · security ordered · Square account open + hardware inbound		
C+J	Market permit faxed ✓ — DER response being chased for the earliest inspection slot		

OWNER

CLOSED OUT BY END OF WEEK 1

C+J

Vendor & sourcing compliance kicked off — signed vendor/consignment agreements out (honey, candles, eggs, woodwork); COA collection started; raw-dairy farm's CDFA Market Milk Permit requested in writing

What's left after Week 1 is only the external clocks (below) plus the physical build-out and stocking — and those, too, were started Day 1.

THE EXTERNAL CLOCKS — what actually sets the schedule (all started Day 1)

These are the only things that can't be compressed by working faster. Each was fired in the first 72 hours, so each is counting down from the earliest possible moment.

CLOCK

LENGTH

STARTED

EARLIEST CLEAR

SETS...

DER market-permit inspection

DER's calendar after the fax

Day 1 fax

Push for a mid-July slot

The hard go/no-go for any sale

Internet install

1–2+ weeks

Day 1 order

Early–mid July

POS reliability (5G failover covers the gap)

DBA newspaper publication

4 weekly runs (~4 wks)

Day 1 filing

~Late July

When the DBA name can front sales

Insurance bind

Days

Day 1 packet

Week 1

No sale before product liability is bound

Build-out + fixtures + first freezer stock

Jay/vendor pace

Now

Compresses to fit

Floor-ready date

CAN THE SOFT OPEN MOVE UP? — yes, and here's exactly what gates it

The grand open stays **Aug 1**. But the soft open was parked at Jul 29–30 only because the old board back-loaded it. With everything fired Day 1, the soft open is gated by **three** things, not by the calendar:

1. DER inspection passed (permit in hand) — the only true blocker. Push DER for the earliest slot the day they respond.

2. Insurance bound — done in Week 1.

3. POS live — Square configured + internet in (5G failover as the safety net).

If those three clear early — realistically **mid-to-late July** if the inspector slots us in and the install lands — the soft open moves to **as early as ~Jul 20–22**, giving **10+ live days** to dial in flow, staffing, and the daily closeout before Aug 1 instead of two. The two items that *can't* be rushed by effort are the **DBA publication (~4 weeks)** and the **inspection slot** — both already running since Day 1, so they clear as early as they physically can.

Recommendation: treat inspection-slot date as the live variable. The day DER responds, lock the earliest inspection; the soft-open date follows directly from it. Everything else will already be done.

THE COMPRESSED CADENCE — at a glance

PHASE	WINDOW	STATE
First 72 hours	Jun 24–26	Every form filed, every account open, every order placed, every clock started — in parallel
Week 1 — done	Jun 24–30	Back office live; all controllable items closed; externals in flight
Clocks counting	Jul 1--~20	Install lands · insurance bound · inspection scheduled · DBA publishing · build-out + stocking
Soft open (movable up)	~Jul 20–22 (if inspection + install clear early) — fallback Jul 29–30	Live transactions; Candelo runs the back office in real time; fix what it exposes
Grand open (anchor)	Aug 1 (Sat)	Jay runs the floor; Candelo runs the operation — live inventory/COGS, cold-chain logs, daily "make/restock/fix/stop," reporting from day one

Who runs what — in one line

Jay opens it — lease, build-out, permits, inspections, insurance, hiring, the storefront. Candelo runs it — the Control Room and everything that operates the store: inventory, COGS, cold-chain logs, claims/MoCRA, complaints/recall, reorder, daily close, reporting, dashboards. The two tracks run at the same time, which is the entire point: the back office is live the moment the doors are, because it was built while the building was.

Dates are calendar-anchored to Jay's plan. Confirm fees, inspection slots, and install windows directly with each agency/vendor — those external clocks set the real critical path, and every one of them was started on Day 1.